

Infrastructure project update 7

Wye River and Separation Creek

31 AUGUST 2018

This fortnightly newsletter informs residents and property owners about work Colac Otway Shire is undertaking in Wye River and Separation Creek.

Stormwater Management System – table drains and driveway culverts

The improvement of the stormwater management system is progressing with works continuing in Karingal Drive, Wye River and Olive Street, Separation Creek. Work began in Mitchell Grove, Separation Creek, on 3 September.

The installation of the trunk line between Iluka Avenue and the Great Ocean Road will be completed this week. The trunk line is part of a new arrangement of underground stormwater pits and pipes. Additional trunk lines are planned for the near future.

The wet and cold weather conditions have been causing a challenge to workers. Hopefully spring will bring a break in the conditions.



Driveway culverts

Installation and repair of guardrails

Guardrails were installed at various locations in Wye River and Separation Creek last week to increase vehicle safety.



New guardrails throughout Wye River and Separation Creek

Iluka Ave extension stabilisation

This project involved constructing a 30-metre long, 2.2-metre-high new retaining wall to repair a landslide that has de-stabilized Iluka Avenue extension.

Construction of the kerb and channel, reinstallation of the guard rail and the installation of the asphalt road are now all finalised.

The project was completed on 27 August, and the site is now under a liability period of 12-months, during which any defects identified will be fixed by the contractor.



Iluka Extension stabilisation works



Stanway Drive stabilisation works

Works are progressing well considering the inclement weather, and the need to maintain vehicle access for residential properties.

Rock beaching on the upper slope of Stanway Drive was completed 24 August. Soil nailing operations are complete on the lower slope and will be completed next week on the upper slope.

Works in the next two weeks include:

- Completing drainage installation
- Installing topsoil for revegetation program
- Commencing installation of erosion matting on lower slope

Revegetation work will begin on 12 September.

This project is expected to be complete by 21 September.



Stanway Drive stabilisation works

